APPENDIX I

Lackawanna Cut-Off Restoration – Passenger Rail Study

UNDERWATER INSPECTION REPORT

Underwater Inspection of Delaware River Viaduct over Delaware River October 10, 2019

For

Pennsylvania Northeast Regional Rail Authority (PNRRA) and The Lackawanna County Planning Commission



(South Elevation of Bridge)



52 Glenmaura National Boulevard, Suite 302, Scranton, PA 18505 | 570-342-3700 | fax 570-342-4080

GPI Greenman-Pedersen, Inc. Engineering and Construction Services

Contents

General Data	1
Structure Location and Data Information	1
Substructure Data - General Information	1
Inspection Information	2
Crew and Equipment Information	2
Inspection Information	2
Description of Structure	3
Inspection Operations	3
Inspection Observations	4,5
Comparison to Previous Report and Summary of Inspection	5
Conclusions and Recommendations	5
Attachment A	
Location Map, Soundings and Drawings	

Attachment B

Photographs



General Data

Structure Location and Data Information

	Facility:	Delaware River Viaduct	
	Feature:	Delaware River	
	County:	Lackawanna County	
	GPS Coordinates	Latitude: 40 Deg 56 Min 15.72 Sec Longitude: 75 Deg 06 Min 21.63 Sec	
Substructure Data - General Information			
	Superstructure Type:	Concrete Spandrel Arch	
	Total Overall Length:	1480 ft.	
	Piers:	Concrete Piers founded on concrete footings	

GPI Greenman-Pedersen, Inc. Engineering and Construction Services

Inspection Information

Crew and Equipment Information

	Team Leader-Diver: Inspection Team:	Eric Thorkildsen, P.E. Michael Nitchman Maxwell Faulkner		
	Type of Equipment Used:	Commercial Scuba		
Inspection Information				
	Date of Inspection:	October 10, 2019		
	Water Temperature:	65 Degrees F		
	Waterway Velocity (Current):	5 ft./sec. flow from north to south at time of inspection.		
	Depth Turbidity (Visibility):	Approximately 10 feet		
	Channel Bottom Material:	River rock / cobbles and gravel over bedrock		
	Scour Countermeasures:	N/A		
	Extent of Marine Growth:	Light algae growth.		
	Substructures Inspected:	Piers 3 (west), 4 (center) and 5 (east).		
	Water Elevation Datum:	Measured to top of downstream ledge of Pier 3 (see photo 10).		
	Water Surface Elevation:	Approximately 13.6' feet below datum location to WSE.		



Engineering and Construction Services

Description of Structure

The Delaware River Viaduct is an inactive railroad bridge over the Delaware River just north of Portland, Pennsylvania along Slateford Rd. The viaduct is a nine-span concrete spandrel arch structure with concrete piers founded on concrete footings. The river piers are constructed out of concrete with masonry stone armoring on the front nose. The concrete footings supporting the piers generally follow the outline of the pier with an enlarged measured width of between 1' and 4.5' horizontally off the pier face. The piers do not appear to be reinforced with steel. Pier 3 (west), Pier 4 (center) and Pier 5 (east) are located within the Delaware River waterway during normal flow conditions. See Photograph 1. The other piers and abutments are located out of the waterway. Plans were not available to indicate the original bridge construction. Delaware River is relatively shallow along this section of the river but flows from north to south in the direct vicinity of the bridge.

Inspection Operations

The underwater inspection was performed by Greenman-Pedersen Inc. on October 10, 2019. As there are no known previous underwater inspection reports, this inspection performed appears to be the initial underwater inspection in its history. The underwater inspection was performed utilizing a qualified dive team, including a professional engineer (PA and NJ). All operations were governed by the OSHA regulations for Commercial Diving – 29 CFR Part 1910 Subpart T. The inspection focused on the submerged elements of the pier up to indications of a high-water mark utilizing 100% Level I (visual/tactile) and a 10% Level II (cleaning of select areas) inspection techniques. All soundings were referenced to a common datum. Soundings were taken where the current allowed around the piers using a survey rod. Soundings taken along the bridge facia were not possible due to high current flow. All substructure units inspected that were submerged are labeled from rear (West) to forward (East) abutment, Pier 3 (West), Pier 4 (Center) and Pier 5 (East). Piers 1, 2, 6 and 7 were not inspected during this underwater inspection. At the time of inspection, Piers 1, 2, 6, 7 and both abutments were located outside of the waterway within dry areas. Due to difficulty in directly accessing and transferring equipment to Piers 4 and 5 from the shore adjacent to Pier 3, the inspection was performed using a 14' workboat, launched at a public boat launch facility Kittatinny Point Visitor Center accessible from Interstate 80 Southbound, approximately 2.75 miles to the north of the bridge.

Inspection Observations

General Comments

The piers all have scaling to due abrasion from water and ice flow from the water line up about 10'. Concrete aggregate is exposed typically with ½" to 1" loss of mortar up to 2" penetration (Photograph 12). There was slightly less scaling underwater than above. (Photograph 17) All piers had exposed vertical faces of the supporting footing from 6" up to almost 7'. There was no undermining found, very little spalling and other defects. The concrete appeared to be in generally good condition for the age of the structure. The armoring of the upstream noses with stone masonry exhibited loss of mortar in between the stone layers. (Photograph 22)

Pier 3 (West Pier)

- Significant crack in concrete larger than 2" in width (Photograph 11) near the downstream west face that continued and surfaced on the back downstream pier nose. Hammer sounding indicated that entire section of concrete to be delaminated from the rest of the pier.
- On the west face near the upstream nose on the footing top there was a steel grate embedded in the top of the footing 18" wide by 20' long. (Photograph 23)
- On the west face near the middle of the pier there was several vertical cracks less than ¼" wide and deemed nonstructural.

Pier 4 (Center Pier)

- Pier had the most vertical exposure of the footing at close to 7' but there was no undermining found.
- The concrete appeared to be in good condition.
- There was a large log and miscellaneous debris on the upstream nose. This debris can cause constricted flow and lead to local scour around the pier and should be removed when able. (Photograph 13)

Pier 5 (East Pier)

- Pier exhibited concrete deterioration a bit more extensive than the other two piers, most likely since the pier and footing had less water surrounding it and thereby exposed to weather.
- The west side of the front nose footing on the vertical face had a spall that extended 7' long, 1' high with a 1' penetration into the footing.
- Around the pier there was evidence of aggregation which means soil has been deposited during periods of high-water flow and is causing areas of high elevation (small islands) which can constrict water flow and potentially increase the chances of scour. (Photograph 20)

Inspection Observations Continued

Channel/Waterway

- The channel bottom consisted of gravel, cobbles and small boulders. The channel bottom was deeper than average at the upstream nose of the piers on the faces with high velocity water flow, but these did not appear to indicate a local scour hole. The channel bottom did not appear to be made up of scourable material.
- At the time of inspection, the waterway was flowing primarily through Span 5, between the inner faces of Piers 3 and 4.

Comparison to Previous Report and Summary of Inspection

No previous underwater reports are available for comparison of conditions noted during the inspection. The condition of the underwater portion of the elements inspected is fair. The condition of the channel is good but there is some evidence of aggregation which in the future can restrict channel flow, increase flow velocity and potentially cause scour around the foundations. Timber debris should be removed to allow unmitigated water flow. The maximum height of footing exposure reached about 7' where channel flow was greatest. There was no evidence of undermining of the footing. It would be advantageous to find as-built plans of the bridge or determine the footing depth to see when a critical condition might occur.

Conclusions and Recommendations

The portions of the substructure inspected underwater appear to be in fair condition with no undermining or major deterioration. Water flow has abraded the concrete causing scaling and exposed concrete aggregate which does not affect structural capacity.

The concrete pier walls had areas of small cracks that should be repaired to prevent entrance of water that could freeze and spall the concrete. Some of the cracks are horizontal and appear to be construction joints. There was a wide crack on the downstream end of Pier 3 that should be repaired as a large section of concrete has delaminated. It is unclear if the load carrying capacity of the pier has been reduced due to this crack and should be investigated through structural analysis. The mortar between masonry blocks should be repaired with vegetation removed.

It is recommended that the submerged substructure units be inspected at the normal maximum recommended interval of five (5) years per National Bridge Inspection Standards or after a significant event such as flood, impact or other phenomenon that could affect the structural integrity of the bridge.

GPI/Greenman-Pedersen, Inc.

Attachment A

Location Map and Sketches







Notes:

- 1. Structural crack up to 2" W x 12' H. Crack continues through end of pier causing the entire section to be delaminated from pier.
- 2. Spall that extended 7' long, 1' high with a 1' penetration into the footing.

PLAN VIEW



DELAWARE RIVER VIADUCT OVER DELAWARE RIVER LACKAWANNA COUNTY



1. WATER LINE REFERENCE ELEVATION TAKEN FROM TOP OF DOWNSTREAM LEDGE OF PIER 3. ON OCTOBER 10, 2019 THIS DISTANCE WAS 13.6 FEET. **GPI**

FLOW



(N.T.S.)

SOUNDING PLAN

DELAWARE RIVER VIADUCT OVER DELAWARE RIVER LACKAWANNA COUNTY

Attachment B

Photographs







Engineering and Construction Services











































